

# PROJECT STATUS

## ARC BY SREEDHANYA

*Sree* **DHANYA**  
HOMES PVT. LTD



30.09.2025


## ARC BY SREE DHANYA WORK STATUS - 1/2

SL NO	ITEM OF WORK	JULY	SEPTEMBER
A	STRUCTURAL & CIVIL WORK		
1	COLUMN WORK ABOVE TERRACE FLOOR	100% COMPLETED	100% COMPLETED
2	RCC FOR SWIMMING POOL	100% COMPLETED	100% COMPLETED
3	RCC FOR OHT	100% COMPLETED	100% COMPLETED
4	RCC FOR TERRACE FLOOR SLAB	100% COMPLETED	100% COMPLETED
5	UG SUMP WORK	-	STRUCTURAL WORK 100% COMPLETED
B	MASONRY & PLASTERING		
1	BLOCK WORK	49/ 52 APTS COMPLETED	52/ 52 APTS COMPLETED
2	CEILING PLASTERING	51/ 52 APTS COMPLETED	52/ 52 APTS COMPLETED
3	INSIDE WALL PLASTERING	40/ 52 APTS COMPLETED	52/ 52 APTS COMPLETED
4	EXTERNAL WALL PLASTERING	11% COMPLETED	55% COMPLETED

## ARC BY SREE DHANYA WORK STATUS - 2/2


SL NO	ITEM OF WORK	JULY	SEPTEMBER
C	ELECTRICAL WORK		
1	ELECTRICAL WALL CHASING & BOX FIXING	47/ 52 APTS COMPLETED	52/ 52 APTS COMPLETED
D	PLUMBING & WATERPROOFING		
1	APT INTERNAL PLUMBING WORK	15/52 APTS COMPLETED	26/52 APTS COMPLETED
2	INSIDE APT WATERPROOFING	SAMPLE APT COMPLETED	16/52 COMPLETED
E	TILING & FLOORING		
1	WALL TILING	SAMPLE APTS COMPLETED	8/52 APT COMPLETED
F	FIXTURES & FITTINGS		
1	BALCONY HANDRAIL FIXING	42/ 52 APTS COMPLETED	52/ 52 APTS COMPLETED

## ARC BY SREE DHANYA




FRONT ELEVATION

## ARC BY SREE DHANYA



SAMPLE APARTMENT

## ARC BY SREE DHANYA



APT BLOCKWORK & PLASTERING



APT CEILING PLASTERING

## ARC BY SREE DHANYA



EXTERNAL PLASTERING

## ARC BY SREE DHANYA



APT ELECTRICAL WALL CHASING & BOX FIXING

## ARC BY SREE DHANYA



APT PLUMBING WORKS

## ARC BY SREE DHANYA




APT WATER PROOFING

## ARC BY SREE DHANYA



APT- BALCONY HANDRAIL

## ARC BY SREE DHANYA



DUCT

## ARC BY SREE DHANYA



SUMP TANK