

PROJECT STATUS

AI BY SREEDHANYA

Sree **DHANYA**
HOMES PVT. LTD



31.12.2025

AI WORK STATUS REPORT - 1/4

SL NO	ITEM OF WORK	OCTOBER	DECEMBER
A	STRUCTURAL & CIVIL WORK		
1	COLUMN WORK ABOVE TERRACE FLOOR	100% COMPLETED	100% COMPLETED
2	RCC FOR SWIMMING POOL	100% COMPLETED	100% COMPLETED
3	RCC FOR OHT	100% COMPLETED	100% COMPLETED
4	RCC FOR TERRACE FLOOR SLAB	100% COMPLETED	100% COMPLETED
5	RCC FOR BADMINTON COURT & GYM FLOOR	100% COMPLETED	100% COMPLETED
6	UG SUMP WORK	100% COMPLETED	100% COMPLETED
7	RCC FOR HOME THEATRE FLOOR SLAB	-	100%COMPLETED
B	MASONRY & PLASTERING		
1	BLOCK WORK	92/92 APTS COMPLETED	92/92 APTS COMPLETED

AI WORK STATUS REPORT - 2/4

SL NO	ITEM OF WORK	OCTOBER	DECEMBER
2	CEILING PLASTERING	92/92 APTS COMPLETED	92/92 APTS COMPLETED
3	INSIDE WALL PLASTERING	92/92 APTS COMPLETED	92/92 APTS COMPLETED
4	EXTERNAL WALL PLASTERING	100% COMPLETED	100% COMPLETED
C	ELECTRICAL WORK		
1	ELECTRICAL WALL CHASING & BOX FIXING	92/92 APTS COMPLETED	92/92 APTS COMPLETED
2	ELECTRICAL HT	73% COMPLETED	75% COMPLETED
3	APARTMENT INSIDE WIRING	91/92 APTS COMPLETED	91/92 APTS COMPLETED
D	PLUMBING & WATERPROOFING		
1	APT INTERNAL PLUMBING WORK	92/92 APTS COMPLETED	92/92 APTS COMPLETED

AI WORK STATUS REPORT - 3/4

SL NO	ITEM OF WORK	OCTOBER	DECEMBER
2	DUCT PLUMBING WORK	23/23 COMPLETED	23/23 COMPLETED
3	INSIDE APT WATERPROOFING	92/92 APTS COMPLETED	92/92 APTS COMPLETED
4	RING MAIN WORKS	80% COMPLETED	85% COMPLETED
E	TILING & FLOORING		
1	WALL & FLOOR TILING	COMPLETED IN MOCK UP-1F & STANDARD FINISH-2E	COMPLETED IN MOCK UP-1F & STANDARD FINISH -2E
2	WALL TILING	91/92 APTS COMPLETED	91/92 APTS COMPLETED
3	APT FLOORING	85/92 APT COMPLETED	87/92 APT COMPLETED
F	PUTTY WORK		
1	WALL PUTTY WORK	86/92 APTS COMPLETED	89/92 APTS COMPLETED

AI WORK STATUS REPORT - 4/4

SL NO	ITEM OF WORK	OCTOBER	DECEMBER
2	EXTERNAL PAINTING	-	FIRST COAT PAINTING COMPLETED
G	FIXTURES & FITTINGS		
1	BALCONY HANDRAIL FIXING	91/92 APTS COMPLETED	92/92 APTS COMPLETED
2	UPVC DOORS & WINDOWS FIXING	63/92 APTS COMPLETED	78/92 APTS COMPLETED
3	CUT OUT HANDRAIL WORK	15/15 COMPLETED	15/15 COMPLETED
4	PRE HUNG DOOR FIXING	20/92 APT COMPLETED	50/92 APT COMPLETED
H	COMMON AREAS WORK		
1	LIFT INSTALLATION	85% COMPLETED	88% COMPLETED
2	FIRE FIGHTING WORK	70% COMPLETED	75% COMPLETED

FRONT ELEVATION




OTHER EXTERNAL VIEWS




COMMON AREA WORK IN PROGRESS (1/7)



OHT



SWIMMING POOL



COMMON AREA HANDRAIL

COMMON AREA WORK IN PROGRESS (2/7)




RING WORK-TERRACE

COMMON AREA WORK IN PROGRESS (3/7)




PLUMBING DUCT



RING MAIN WORKS

COMMON AREA WORK IN PROGRESS (4/7)



FIRE FIGHTING



ELECTRICAL DUCT

COMMON AREA WORK IN PROGRESS (5/7)



HOME THEATRE




GYM

COMMON AREA WORK IN PROGRESS (6/7)




BADMINTON COURT




LANDSCAPE

COMMON AREA WORK IN PROGRESS (7/7)



STAIR




LIFT

APARTMENT INSIDE WORK IN PROGRESS (1/3)



**CEILING PLASTERING
& PUTTY WORK**







**ELECTRICAL WALL
CHASING & BOX FIXING**




**INTERNAL
PLUMBING WORKS**

APARTMENT INSIDE WORK IN PROGRESS (2/3)



INSIDE FLOORS & BATHROOM TILING

APARTMENT INSIDE WORK IN PROGRESS (3/3)



APT HANDRAIL FIXING



INTERNAL DOORS



UPVC DOORS



UPVC WINDOW

MOCK UP VIEWS



THANK YOU