

# PROJECT STATUS

## ANKLETS BY SREEDHANYA

*Sree* **DHANYA**  
HOMES PVT. LTD



31.12.2025

## ANKLETS WORK STATUS REPORT - (1/4)

SL NO	ITEM OF WORK	OCTOBER	DECEMBER
A	STRUCTURAL & CIVIL WORK		
1	COLUMN WORK ABOVE TERRACE FLOOR	100% COMPLETED	100% COMPLETED
2	RCC FOR SWIMMING POOL	100% COMPLETED	100% COMPLETED
3	RCC FOR OHT	100% COMPLETED	100% COMPLETED
4	RCC FOR TERRACE FLOOR SLAB	100% COMPLETED	100% COMPLETED
5	UG SUMP WORK	50% COMPLETED	100% COMPLETED
B	MASONRY & PLASTERING		
1	BLOCK WORK	44/ 44 APTS COMPLETED	44/ 44 APTS COMPLETED
2	CEILING PLASTERING	44/ 44 APTS COMPLETED	44/ 44 APTS COMPLETED
3	INSIDE WALL PLASTERING	44/ 44 APTS COMPLETED	44/ 44 APTS COMPLETED

## ANKLETS WORK STATUS REPORT - (2/4)

SL NO	ITEM OF WORK	OCTOBER	DECEMBER
4	EXTERNAL WALL PLASTERING	100% COMPLETED	100% COMPLETED
C	ELECTRICAL WORK		
1	ELECTRICAL WALL CHASING & BOX FIXING	44/ 44 APTS COMPLETED	44/ 44 APTS COMPLETED
2	ELECTRICAL HT	50% COMPLETED	60% COMPLETED
3	APARTMENT INSIDE WIRING	39/ 44 APTS COMPLETED	44/ 44 APTS COMPLETED
D	PLUMBING & WATERPROOFING		
1	APT INTERNAL PLUMBING WORK	44/44 APTS COMPLETED	44/44 APTS COMPLETED
2	INSIDE APT WATERPROOFING	44/44 APTS COMPLETED	44/44 APTS COMPLETED
3	RING MAIN WORKS	85% COMPLETED	85% COMPLETED

## ANKLETS WORK STATUS REPORT - (3/4)

SL NO	ITEM OF WORK	OCTOBER	DECEMBER
E	TILING & FLOORING		
1	WALL TILING	44/44 APTS COMPLETED	44/44 APTS COMPLETED
2	APT FLOORING	29/44 APT COMPLETED	39/44 APT COMPLETED
F	PUTTY WORK		
1	WALL PUTTY WORK	40/44 APTS COMPLETED	44/44 APTS COMPLETED
G	FIXTURES & FITTINGS		
1	BALCONY HANDRAIL FIXING	44/44 APTS COMPLETED	44/ 44 APTS COMPLETED
2	UPVC DOORS & WINDOWS	-	6/ 44 APTS COMPLETED
3	PREHUNG DOORS FIXING	-	1/ 44 APTS COMPLETED

## ANKLETS WORK STATUS REPORT - (4/4)

SL NO	ITEM OF WORK	OCTOBER	DECEMBER
H	PAINTING		
1	EXTERNAL PAINTING WORK	-	1 <sup>ST</sup> COAT PAINTING 59% COMPLETED
I	COMMON AREAS WORK		
1	LIFT INSTALLATION	95% COMPLETED	95% COMPLETED
2	STP	STRUCTURE-100% COMPLETED	STRUCTURE AND WATER PROOFING-100% COMPLETED
3	FALSE CEILING	20/44 COMPLETED	39/44 COMPLETED
4	GAS LINE WORKS	-	38/44 APTS COMPLETED

## FRONT ELEVATION VIEW




## COMMON AREA WORK IN PROGRESS (1/4)




EXTERNAL PLASTERING

## COMMON AREA WORK IN PROGRESS (2/4)



LIFT




OVER HEAD TANK

## COMMON AREA WORK IN PROGRESS (3/4)



SWIMMING POOL




STAIRS

## COMMON AREA WORK IN PROGRESS (4/4)



STP




PLUMBING DUCT




ELECTRICAL DUCT

## APARTMENT INSIDE WORK IN PROGRESS (1/3)



PUTTY WORK




ELECTRICAL BOX FIXING

## APARTMENT INSIDE WORK IN PROGRESS (2/3)



FLOORING - BALCONY, INSIDE, TOILETS

## APARTMENT INSIDE WORK IN PROGRESS (3/3)



PLUMBING



HANDRAIL



SLIDING DOOR



GAS LINE

THANK YOU