

# PROJECT STATUS

## ARC BY SREEDHANYA

*Sree* **DHANYA**  
HOMES PVT. LTD



31.12.2025

## ARC BY SREE DHANYA WORK STATUS - 1/3

SL NO	ITEM OF WORK	SEPTEMBER	DECEMBER
A	STRUCTURAL & CIVIL WORK		
1	COLUMN WORK ABOVE TERRACE FLOOR	100% COMPLETED	100% COMPLETED
2	RCC FOR SWIMMING POOL	100% COMPLETED	100% COMPLETED
3	RCC FOR OHT	100% COMPLETED	100% COMPLETED
4	RCC FOR TERRACE FLOOR SLAB	100% COMPLETED	100% COMPLETED
5	UG SUMP WORK	-	STRUCTURAL WORK 100% COMPLETED
B	MASONRY & PLASTERING		
1	BLOCK WORK	52/52 APTS COMPLETED	52/52 APTS COMPLETED
2	CEILING PLASTERING	52/52 APTS COMPLETED	52/52 APTS COMPLETED
3	INSIDE WALL PLASTERING	52/52 APTS COMPLETED	52/52 APTS COMPLETED
4	EXTERNAL WALL PLASTERING	55% COMPLETED	85% COMPLETED

## ARC BY SREE DHANYA WORK STATUS - 2/3

SL NO	ITEM OF WORK	SEPTEMBER	DECEMBER
C	ELECTRICAL WORK		
1	ELECTRICAL WALL CHASING & BOX FIXING	52/52 APTS COMPLETED	52/52 APTS COMPLETED
2	APT INSIDE WIRING	-	1/52 APTS COMPLETED
D	PLUMBING & WATERPROOFING		
1	APT INTERNAL PLUMBING WORK	26/52 APTS COMPLETED	35/52 APTS COMPLETED
2	INSIDE APT WATERPROOFING	16/52 COMPLETED	28/52 COMPLETED
E	TILING & FLOORING		
1	BATHROOM TILING	8/52 APT COMPLETED	27/52 APT COMPLETED

## ARC BY SREE DHANYA WORK STATUS - 3/3

SL NO	ITEM OF WORK	SEPTEMBER	DECEMBER
F	PUTTY WORK		
1	WALL PUTTY WORK	-	11/52 APTS COMPLETED
G	FIXTURES & FITTINGS		
1	BALCONY HANDRAIL FIXING	52/ 52 APTS COMPLETED	52/ 52 APTS COMPLETED

## ELEVATION VIEWS



## COMMON AREA WORK IN PROGRESS





EXTERNAL PLASTERING

## APARTMENT WORK IN PROGRESS (1/5)



FLOORING - INSIDE, BALCONY, KITCHEN

## APARTMENT WORK IN PROGRESS (2/5)



BATHROOM TILING

## APARTMENT WORK IN PROGRESS (3/5)



PLUMBING WORK



ELECTRICAL WALL  
CHASING & BOX FIXING

## APARTMENT WORK IN PROGRESS (4/5)



WALL PUTTY WORK



CEILING PUTTY WORK



WATER PROOFING

## APARTMENT WORK IN PROGRESS (5/5)



BALCONY HANDRAIL

THANK YOU